

The Engineering Department's Capital Improvement Division implements the City's Capital Improvement Program (CIP) that creates new City infrastructure and maintains existing infrastructure in a state of good repair. For each capital project, the CIP team manages planning, funding, design, right of way acquisition, consultant contracts, community outreach, environmental analysis, permitting, and construction. The CIP project portfolio is valued at ~\$200 million.

In addition to projects, the CIP team also prepares engineering studies that guide prioritization of future projects; monitors grant opportunities and completes grant applications; coordinates with other public agencies such as SANDAG, Caltrans, NCTD, SEJPA, utilities, and neighboring cities; and coordinates capital projects with private development projects. The Capital Improvement Project Team consists of a Principal Engineer, two Senior Engineers, 2 Associate Engineers and a limited term Streetscape Project Manager.

Goals for FY22/23:

- A. Meet with client departments to understand capital project needs (Respectful Partnerships)
- B. Develop prioritization for potential capital projects (Improvement and Efficiency)
- C. Regular updates to web pages for priority capital projects (Community Outreach)
- D. Complete construction on 4 capital projects that support Quality Transportation
- E. Complete construction on 6 capital projects that support Community Planning
- F. Submit 4 grant applications

| TIERED CAPITAL IMPROVEMENT PROJECTS | | | | | | | | | |
|-------------------------------------|---|---|----------------------|---|----------------------------|--------------------------|--|--|--|
| # | Project Name | Description | July 2022 Status | Fully Funded (FF), Need Design Funding (NDF), Need CON Funding (NCF) | Milestone Targets | FY 22/23 Work/Goal | | | |
| 1 | Leucadia Streetscape – Seg B &C Restriping (Basil to La Costa) | Segment B & C Restriping - Streetscape improvements on N. Coast Hwy 101 to create lane diet, and separate bike lane. | In Construction | FF | Complete CON: Winter 22/23 | Complete Construction | | | |
| 2 | Leucadia Streetscape – Segment C West Side Streetscape (Jupiter to La Costa) | West-side streetscape improvements on N. Coast Hwy 101. Project will construct 2 roundabouts and provide west-side sidewalk improvements and trees. | Completing Design | FF iBank Financing | Begin CON: Spring 2023 | Begin Construction | | | |



| 3 | Leucadia Blvd Roundabout at Hygeia | Adjust road grades, construct roundabout and adjacent sidewalk improvements. | Design is Complete | NCF | CON: Pending Funding | Pursue Grants |
|----|--|---|-----------------------|-------------------------------------|--|------------------------------------|
| 4 | Recreation Trails Development Fund - Trail 82 | Trail 82 provides an 8' trail along the east side of Rancho Santa Fe Road from Encinitas Boulevard to El Camino Del Norte. | In Design | NCF | Complete DES: Spring 2023 Begin Utility DES: Spring 22/23 CON: Pending Funding | Complete Design |
| 5 | Santa Fe Dr Improvements (West) | Design and construction of pedestrian and bike improvements between I-5 and Bonita. A midblock pedestrian signal at SDA. | Design is complete. | FF Partial HSIP Grant Funding | Begin CON: Spring 2023 | Begin Construction |
| 6 | Santa Fe Dr Improvements (East) | Design and construction of pedestrian & bike improvements between Bonita & El Camino Real. | In Design | NCF Partial ATP Grant Funding | DES: Spring 2023 Begin CON: Fall '23 | Complete Design |
| 7 | FY 21/22 Annual Street Overlay | Slurry and Overlay throughout the city. | Design is complete | FF | Begin CON: Summer '22 | Complete Construction |
| 8 | FY 22/23 Annual Street Overlay | Slurry and Overlay selected streets throughout the city. | In Design | FF | DES: Winter 2022/23 Begin CON: Spring 2023 | Complete Design Begin Const. |
| 9 | El Portal Ped/Bike Underpass Project | Construction of pedestrian and bike underpass of the rail corridor at El Portal that connects Vulcan to N101. | In Construction | FF | End CON: Summer '22 | Complete Construction |
| 10 | Leucadia Drainage Study | Model of the watershed to determine existing conditions and provide recommendations for flood control and water quality improvements. | Reviewing Study | NDF | Final: Winter '22/23 | Complete Study |



| 11 | Birmingham Drive - Complete Streets | Rehabilitation of Birmingham Drive from I-5 to San Elijo Ave with utility undergrounding, pedestrian improvements, and complete streets elements. | Design is complete | NCF | DES/Permits: Winter '22/23 CON: Pending Funding | Complete Permitting, Pursue Grants |
|----|---|---|-----------------------|-----------------|--|------------------------------------|
| 12 | Verdi Pedestrian Undercrossing | Design and construction of pedestrian and bike underpass beneath the rail corridor. | Design is complete | NCF | DES: Winter '21-'22 CON: Pending Funding | Pursue Grants |
| 13 | Grandview Beach Stairs and Lifeguard Tower | Rehabilitate stairs accessing Grandview Beach, add lifeguard tower to the stairs. | Initiating Project | NCF | DES: Winter '23/24 CON: Pending Funding | Begin Design |
| 14 | Glen Park ADA Improvements | ADA upgrades to parking and access to public facilities | In Design | FF | DES: Spring '23 CON: Summer '23 | Complete Design Begin CON |
| 15 | Quiet Zone | Design Quiet Zone improvements for D St, E St and Leucadia Boulevard | Initiating Project | NCF | Begin DES: Winter '22/23 CON: Pending Funding | Begin Design |
| 16 | Pacific View Site Improvements | Rehabilitate Pacific View Elementary School to meet ADA and Building Code requirements | Begin Construction | FF (Phase 1) | Begin CON: Fall '22 | Begin Construction |



| | SAFETY/REPAIR/EMERGENCY PROJECTS | | | | | | | | |
|----|-------------------------------------|---|--------------------------|--|--|--|--|--|--|
| # | Name | Description | July 2022 Status | Fully Funded (FF), Need Design Funding (NDF), Need CON Funding (NCF) | Milestone Targets | FY 22/23 Work/Goal | | | |
| 17 | Leucadia At-Grade Crossings | Analysis and Concept Design of two at-grade rail crossings in Leucadia. Project includes coordination with CPUC for approval. | Analysis is underway | NCF | RFP: Summer '22 Concept Design: Spring '23 | Complete Concept Design and Public Input | | | |
| 18 | Beacon's Beach Parking Lot Shift | Redesign of parking lot to move the spaces east, out of the existing failure plane. | Design and Permitting | FF | DES/Permitting: Winter '22/23 CON: Spring '23 | Begin Construction | | | |
| 19 | San Elijo Bridge Abutment Repair | Fill the void behind the NE corner of the San Elijo Bridge abutment, seal the abutment and fix the pavement. | Pre- Construction | FF | Begin CON: Fall 2022 | Complete Construction | | | |
| 20 | Lake Drive Stormdrain Repair | Replace existing 48" CMP storm drain with 48" RCP storm drain and Detention Basin | Design | NCF | DES: Spring '23 Perm & ROW: TBD CON: Pending Funding | Complete Design; Continue Permitting | | | |



| | GRANT & NON-GENERAL FUND CAPITAL PROJECTS | | | | | | |
|----|---|--|--------------------------|--|--|-------------------------------|--|
| # | Project Name | Description | July 2022 Status | Fully Funded (FF), Need Design Funding (NDF), Need CON Funding (NCF) | Milestone Targets | FY 22/23 Work | |
| 21 | Moonlight Drainage Pipe Lining | Line 3 arched 72" CMP culverts underneath Moonlight Beach (need funding from State) | Design | FF | DES: Fall '22 CON: Spring '23 | Complete Construction | |
| 22 | Leucadia Highway 101 Pedestrian Crossing Signal (Diana St.) | HSIP funded pedestrian crossing signal. Project is coordinated with Leucadia Streetscape. | Construction | FF | End CON: Winter'22/23 | Complete Construction | |
| 23 | Leucadia Highway 101 - Pedestrian Crossing Signal (North Court) | HSIP funded pedestrian crossing signal. Project is coordinated with Leucadia Streetscape. | Construction | FF | End CON: Winter '22/23 | Complete Construction | |
| 24 | South Coast Highway 101 Walkway to Solana Beach | ADA compliant walkway from the South Cardiff State Beach to the City of Solana Beach border. | Design and Permitting | FF | DES: Summer '22 Begin CON: Spring '23 | Complete Design and Begin CON | |
| 25 | Olivenhain Trunk Sewer – Phase 1A | Trunk sewer manhole lining for 42 manholes. | In Construction | FF | End CON: Spring '23 | Complete Construction | |
| 26 | Olivenhain Trunk Sewer – Phase 2 | Trunk sewer line work outside City ROW for parcels south of Rancho Santa Fe Road. | Acquire ROW | FF | Pending ROW | Pursue ROW | |



| 27 | Olivenhain Trunk Sewer – Phase 3 | Trunk sewer line work outside City ROW for properties north of Rancho Santa Fe Road. | Acquire ROW | FF | Pending ROW | Pursue ROW |
|----|---|--|--------------------------|----|---------------------------------|------------------------------------|
| 28 | B Street Sewer Main and Manhole | Replace undersized sewer main on B Street and add new manhole. | Design is complete | FF | Begin CON: Fall '22 | Complete Construction |
| 29 | Cottonwood Creek Sewer Facility Improvements | Replace existing above-ground Tee with a manhole, new pipe supports, rehabilitate two sewer mains, and improve access. | Design and Permitting | FF | DES: Fall '23 Begin CON: TBD | Continue Design & Permitting |